BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Emergency Works in Chowdeshwari Ward no.02.			
2	Sanctioned Estimate No. And Date	No/BBMP/CE/[illegible]/TS/318/18-19 dt- 07-03-2019 BBMP/EE/YLK/AS/234/18-19 dt-7-03-2019			
3	Name of the Contractor	Sri R Ranganath			
4	Time Stipulated for Completion of work	240 days			
5	Date of Commencement	4/3/2020			
6	Date of Completion:	02-11-2020			
7	Measurment Recorded				
	M.B No				
	Page No				
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	RAJANI KANTH MALLI			
	2) Asst. Engineer	CHANDRAKANTHARAJU.R.A.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER
Yelahanka SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore